

[illegible]

K.J. WOODS CONSTRUCTION INC.
(415) 759 - 0506

1485 Bayshore Blvd. #149
San Francisco, CA 94124

[✓] EXTRA WORK

[✓] DELAY

Project: Anders Springs Sewer Project

CCO / XW#:

Report #:

Owner: Lake County Sanitation District

From Date: 10/25/18

Reason for Extra Work / Delay: Due to conflict with AT&T vault
Had to realign sewer line & pit hole near alignment

To Date: 10/26/18

LABOR

	ST Hrs.	OT Hrs.	DT Hrs.
Hugh H - Foreman	8		
Ricardo Galvez - Lab	8		
Ricardo Almeron - Lab	8		
Juan Rodriguez - Flag	8		
Francisco Gibson - Flag	8		
Joe Ward - O/P	8		

EQUIPMENT

	Pcs.	Work	Delay
Kobelco 140	1	8	
Bull Hoe 4250	1	8	
Bobcat Truck	1	8	
Utility Truck	1	8	
Flat bed truck	1	8	
Computer Boman	1	8	
Traffic Control	1	8	

MATERIALS

	Qty.	Unit	Rate
12" casing HOPE	30'		
30" spool ductile	1		
2 x 6" 45° bends	2		
6" Bolt up	6		

SUB CONTRACTORS

	Qty.	Unit	Rate
--	------	------	------

Page Of

TIME EXTENSION:

✓

wd

cd

Submitted By:

[Signature]

Approved By: