

COUNTY OF LAKE  
 Department of Public Works  
 255 North Forbes Street  
 Lakeport, CA 95453

CHANGE ORDER NO: 2  
 DATE: September 3, 2025  
 BID NO.: 24-39

PROJECT: Proj Name: 2024 Pavement Rehabilitation Project

CONTRACTOR: Name Argonaut Constructors, Inc.  
 Address 360 Sutton Place  
 City, State, Zip Code Santa Rosa, Ca. 95407

Note: These changes in no way relieve the Contractor of completing work in accordance with standards established by the Standard Specifications and Special Provisions.

ITEM NO.	DESCRIPTION	TIME EXTENSION	VALUE
1	Add HMA Type A - <del>6,000 TN</del> <sup>6,250</sup> (2") x \$183.00	15	\$1,143,750.00
2	Add Bid Item 01 Mobilization (FA) <del>NO FA</del> <sup>NO FA</sup>	0	\$67,117.00
3	Add Bid Item 03 Traffic Control and Construction Area Signs (FA) <del>NO FA</del> <sup>NO FA</sup>	0	\$57,204.00
4	Add Bid Item Prep Roads/cut conforms/tack oil 55,565SY x \$4.62 SY (Work to be performed on Force Account Basis)	0	\$256,710.30
5	Add Class 2 Aggregate Base 15CY x \$446.48	0	\$6,697.20
6	Add Bid Item 7 Adjust Electrical Box to Grade 6 x \$1000	0	\$6,000.00
7	Add Bid Item 05 Adjust Water Valve Box and cover to grade 24 x \$650	0	\$15,600.00
8	Delete Chip Seal 2nd application @ revised unit price of \$4.39 - (\$430,452.75 (Bid Price) - \$96,136.05 (CCO 01) = \$334,316.70 - \$258,865.13 (revised price) = \$75,451.57)	0	-\$75,451.57
		15	\$1,477,626.93

REQUESTED BY: Owner

REASONS: Paving pulverized/single chipped roads with 2" HMA

ORIGINAL CONTRACT WORKING DAYS: 100 Days  
 TIME EXTENSION ON PREVIOUS CHANGE ORDER(S): 0 Days  
 TIME EXTENSION FOR THIS CHANGE ORDER: 15 Days  
 REVISED CONTRACT WORKING DAYS: 115 Days

ORIGINAL CONTRACT AMOUNT: \$5,113,696.75  
 AMOUNT PREVIOUS CHANGE ORDERS: (Additions) 0.00  
 AMOUNT PREVIOUS CHANGE ORDERS: (Deletions) -449,232.30  
 AMOUNT THIS CHANGE ORDER: 1,477,626.93  
 REVISED CONTRACT AMOUNT: \$6,142,091.38

ACCEPTED: CONTRACTOR

By: 

John Caculis, VP of Pm  
 Name and Title

9/22/25  
 Date


RECOMMENDED:

By:   
 Department of Public Works

Public Works Director  
 Name and Title

9/4/25  
 Date

APPROVED: OWNER

By:   
Eddie Crandell (Sep 10, 2025 16:58:20 PDT)  
 Board of Supervisors

Eddie Crandell, Chair, Board of Supervisors 09/10/2025  
 Name and Title Date