

COUNTY OF LAKE
 Department of Public Services
 333 Second Street
 Lakeport, CA 95453

CHANGE ORDER NO: 2

DATE: April 25, 2019

PROJECT: Lower Lake Maintenance Facility

CONTRACTOR: True North Constructors Inc.
 5812 Green Acres Drive
 Anderson, Ca. 96007

Note: These changes in no way relieve Contractor of completing work in accordance with contract standards

ITEM NO.	DESCRIPTION	TIME EXTENSION	VALUE
1	The project geotechnical report called for excavation of material to a depth of approximately three feet based on soil borings performed during design. However, during excavation of the footings soft soil and water seepage were encountered that required deepening the footings beyond the required plan depth. In consultation with the design engineer the preferred solution is to excavate the footings to a depth of five feet from finish floor and use a light weight sand slurry concrete mix to the bottom of the plan depth of footings.	0	\$15,146.00
		0	\$15,146.00

REQUESTED BY: Owner

REASONS: Poor subgrade soil conditions

ORIGINAL CONTRACT WORKING DAYS:	150	Days
TIME EXTENSION ON PREVIOUS CHANGE ORDER(S):	28	Days
TIME EXTENSION FOR THIS CHANGE ORDER:	0	Days
REVISED CONTRACT WORKING DAYS:	178	Days

ORIGINAL CONTRACT AMOUNT:	\$723,737.00
AMOUNT PREVIOUS CHANGE ORDERS: (Additions)	7,369.00
AMOUNT PREVIOUS CHANGE ORDERS: (Deletions)	0.00
AMOUNT THIS CHANGE ORDER:	15,146.00
REVISED CONTRACT AMOUNT:	\$746,252.00

ACCEPTED: CONTRACTOR

By: 
 True North Constructors Inc.

Troy Robbins Superintendent
 Name and Title

4/20/19
 Date

RECOMMENDED:

By: 
 Department of Public Services

Lars Ewing
 Public Services Director
 Name and Title

4/25/19
 Date

APPROVED: OWNER

By: _____
 Board of Supervisors

Tina Scott, Chair
 Name and Title

 Date