

COUNTY OF LAKE
Special Districts
230 N. Main Street Lakeport,
CA 95453

CHANGE ORDER NO: 1

DATE: October 18, 2017

PROJECT: Southeast Headworks Improvement Project

CONTRACTOR: HD Excavating
P.O. Box 736
Lower Lake, CA 95457

Note: These changes in no way relieve the Contractor of completing work in accordance with standards established by the Standard Specifications and Special Provisions.

ITEM NO.	DESCRIPTION	TIME EXTENSION	VALUE
1	Grit Chamber modifications	13	\$17,300.00
2	Class II AB	1	\$1,212.07
TOTALS		14	\$18,512.07

REQUESTED BY: Engineer

REASONS: The original design did not specify a one piece precast base for the grit chamber foundation slab. The contractor submitted an RFI and the design engineer clarified the design. This resulted in the contractor needing to bring in a larger crane, additional trucking costs, and additional materials casting costs. To further aid with water tightness the engineer required the entire inside of the grit chamber to be sprayed with an epoxy liner, this resulted in an additional cost for prep work and epoxy coating. Additional base rock was utilized due to the discovery of unsuitable material while backfilling around the grit chamber

ORIGINAL CONTRACT WORKING DAYS:	120	Days
TIME EXTENSION FOR THIS CHANGE ORDER:	14	Days
TIME EXTENSION FROM PRIOR CHANGE ORDER(S):	0	Days
REVISED CONTRACT WORKING DAYS:	134	Days
ORIGINAL CONTRACT AMOUNT:	\$367,700.00	
AMOUNT PREVIOUS CHANGE ORDERS: (Additions)	0.00	
AMOUNT PREVIOUS CHANGE ORDERS: (Deletions)	0.00	
AMOUNT THIS CHANGE ORDER:	18,512.07	
REVISED CONTRACT AMOUNT:	\$386,212.07	

ACCEPTED: CONTRACTOR

By: Mitchell

Office Manager
Name and Title

10/24/17
Date

RECOMMENDED:

By: Jan Coppinger
Special Districts

Jan Coppinger, Administrator
Name and Title

10-24-17
Date

APPROVED: OWNER

By: _____
Board of Directors

Jeff Smith, Chair
Name and Title

Date