

CHANGE ORDER MEMORANDUM

5/3/2018

TO: COUNTY OF LAKE			FILE: COUNTY CONTRACT NO. <u>16-16</u>	
FROM: Drew Gidlof, R.E., 4LEAF, Inc.			COUNTY PROJECT NAME <u>Eastlake Elementary SRTS & CDBG</u>	
			FEDERAL PROJECT NO. <u>SRTSL-5914(097)</u>	
CCO NO. <u>3</u>	SUPPLEMENT NO. N/A	CATEGORY CODE -- N/A	CONTINGENCY BALANCE (Including this change): \$ <u>324,892.17</u>	
CHANGE ORDER AMOUNT \$ 18,036.14 XX INCREASE _____ DECREASE _____			COUNTY BOARD OF SUPERVISORS APPROVAL REQUIRED? YES <u>X</u> NO _____	
SUPPLEMENTAL FUNDS PROVIDED \$ 000.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS YES _____ NO _____	
ORIGINAL CONTRACT TIME: <u>90</u> DAY(S)	TIME ADJUSTMENT THIS CHANGE: <u>1</u> DAY(S)	PREVIOUSLY APPROVED TIME ADJUSTMENTS: <u>0</u> DAY(S)	PERCENTAGE TIME ADJUSTED (Including this change) <u>0</u> %	TOTAL # OF UNRECONCILED DEFERRED TIME (Including this change) <u>0</u>

COMPREHENSIVE DESCRIPTION, JUSTIFICATION, AND COST SUMMARY: Granite initiated an RFI identifying an issue with the design of the new 36 inch pipe that was called out to installed at drainage inlet type G4 at Ref. Sta. 1046 + 70. A new design to resolve the issue was issued on 3/30/18 after coordination with Cal-trans. Upon review of possible pipe material options, and pricing, other than the proposed new design use of galvanized pipe we obtained approval from Cal-trans on 4/10 to use either 36 inch Class 905 PVC, or A53 Grade B steel pipe. Do to pricing considers the decision was made to use 36 inch A53 Grade B Steel Pipe. Final approved pricing includes Labor -- \$3,647.63; Equipment -- \$2,495.31; Materials \$10,111.20; and Special Sub's \$1,782.00.

CONCURRED BY:		ESTIMATE OF COST	
DESIGN ENGINEER Paul Curren, PE	DATE: <u>N/A</u>	THIS REQUEST	TO DATE
RESIDENT ENGINEER Drew Gidlof	DATE: <u>6-1-18</u>	ITEMS	
PUBLIC WORKS PROJECT MANAGER Scott Hornung	DATE: <u>6-6-18</u>	FORCE ACCOUNT	\$0.00
OTHER	DATE:	AGREED PRICE	\$0.00
		ADJUSTMENT	\$0.00
		TOTAL	\$0.00
		FEDERAL PARTICIPATION	
		PARTICIPATING	PARTICIPATING IN PART
		NON-PARTICIPATING (Maintenance)	NON-PARTICIPATING

COUNTY OF LAKE
Department of Public Works
255 North Forbes Street
Lakeport, CA 95453

CHANGE ORDER NO: 3

DATE: May 3, 2018

PROJECT: Eastlake Elementary SRTS & CDBG Project
Federal Project No. SRTSL-5914 (097)

CONTRACTOR: Granite Construction Company
1324 South State Street
Ukiah, CA 95482

Note: These changes in no way relieve the Contractor of completing work in accordance with standards established by the Standard Specifications and Special Provisions.

ITEM NO.	DESCRIPTION	TIME EXTENSION	VALUE
1	DI G4 36 inch pipe conflict	1	\$18,036.14
		1	\$18,036.14

REQUESTED BY: Owner

REASONS:

ORIGINAL CONTRACT WORKING DAYS:	90	Days
TIME EXTENSION ON PREVIOUS CHANGE ORDER(S):	0	Days
TIME EXTENSION FOR THIS CHANGE ORDER:	1	Days
REVISED CONTRACT WORKING DAYS:	91	Days

ORIGINAL CONTRACT AMOUNT:	\$5,153,647.54
AMOUNT PREVIOUS CHANGE ORDERS: (Additions)	18,688.25
AMOUNT PREVIOUS CHANGE ORDERS: (Deletions)	0.00
AMOUNT THIS CHANGE ORDER:	18,036.14
REVISED CONTRACT AMOUNT:	\$5,190,371.93

ACCEPTED: CONTRACTOR

By: 

John G. Boies AREA MANAGER
Name and Title

5/30/18
Date

RECOMMENDED:

By: _____

Department of Public Works

Scott De Leon, Director
Name and Title

Date

APPROVED: OWNER

By: _____

Board of Supervisors

Jim Steele, Chair
Name and Title

Date