

COUNTY OF LAKE
Department of Public Works
255 North Forbes Street
Lakeport, CA 95453

CHANGE ORDER NO: 16

DATE: September 9, 2018

PROJECT: Eastlake Elementary SRTS & CDBG Project
Federal Project No. SRTSL-5914 (097)

CONTRACTOR: Granite Construction Company
1324 South State Street
Ukiah, CA 95482

Note: These changes in no way relieve the Contractor of completing work in accordance with standards established by the Standard Specifications and Special Provisions.

ITEM NO.	DESCRIPTION	TIME EXTENSION	VALUE
16	Extra costs and time in association with flatwork conflicts and changes	5	\$35,650.45
		5	\$35,650.45

REQUESTED BY: Owner

REASONS:

ORIGINAL CONTRACT WORKING DAYS:	90	Days
TIME EXTENSION ON PREVIOUS CHANGE ORDER(S):	36	Days
TIME EXTENSION FOR THIS CHANGE ORDER:	5	Days
REVISED CONTRACT WORKING DAYS:	131	Days

ORIGINAL CONTRACT AMOUNT:	\$5,153,647.54
AMOUNT PREVIOUS CHANGE ORDERS: (Additions)	320,546.94
AMOUNT PREVIOUS CHANGE ORDERS: (Deletions)	0.00
AMOUNT THIS CHANGE ORDER:	35,650.45
REVISED CONTRACT AMOUNT:	\$5,509,844.93

Justin Ingram, Area Manager

ACCEPTED: CONTRACTOR

By: 

~~Justin Ingram, Area Manager~~
Name and Title

9-24-18
Date

RECOMMENDED:

By: _____
Department of Public Works

Scott De Leon, Director
Name and Title

Date

APPROVED: OWNER

By: _____
Board of Supervisors

Jim Steele, Chair
Name and Title

Date